BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to Roads and Drains in Vinayakanagara, Kattigenahalli and Dwarakanagara Surrounding area in Ward No: 05

Sl No	Description of Work	Unit	BOQ Qty	Executed Qty	% of Work Completed	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.	Cum	2882.32	2881.19	99.96										
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.	Cum	454.89	454.56	99.93										
3	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications.	Tn	72.75	72.74	99.93										
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of	Cum	739.16	739.10	99.99										
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc	Sqm	872.46	872.37	99.93										
6	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.	Sqm	40.08	40.08	100.00										
7	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.	Cum	1860.91	1860.56	99.93										
8	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.	Sqm	6203.03	6201.88	99.93										
9	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications.	Cum	930.45	930.28	99.93										

Asst. Executive Engine
Project Division
Yelahanka Zone

Scanned by TapScanner

	Providing, laying, spreading and compacting cushed stone aggregates of granite / to wet mix macadam specifications including pre mixing the material with water at echanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers aver in sub-base/base course on well prepared surface and compacting with vibratory roller achieve the desired density complete as per specifications.	Cum	1171.35	1171.10	99.98	
11	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.	Sqm	5205.99	5204.90	99.98	
12	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications.	Sqm	5205.99	5204.90	99.98	
13	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with	Cum	260.30	260.25	99.98	
14	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. – do – using 40-60 TPH capacity HMP with mechanical	Cum	208.24	208.20	99.98	
15	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.	Sqm	172.10	172.06	99.98	
E1	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. specification.	Cum	208.59	208.59	100.00	
E2	Cement concrete pavement Construction of un-reinforced plain cement concrete pavement, Thickness as per design, over a prepared sub base with 53 grade cement or any other type as per clause 1501.2.2 M30 (Grade) coarse and fine aggregate conforming to IS: 383 maximum size of coarse aggregate not exceeding 25mm , mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weight batcher as per approved mix design laid in approved fixed of 125	Cum	149.55	149.55	100.00	

= Planned %

= Executed %

Asst. Executive Engineer
Yeshwanthpur
BBMP, Bangalore - 92

Scanned by TapScanner